

Amendment-1

Date: 26th October 2021

Announcement no: HDC (161)-PWM/IU/2021/522

Project: Supply and Installation of Integrated Data Center Infrastructure

Attachments:

- Drawing (IT Section Server Room Floor Plan)

Queries raised by the interested bidders for the tender

1. What is the required Pipe and signaling cable Length between indoor and outdoor unit of AC?

Ans: Approximately 8-10 Meters

2. What is the Required Length from Main input to modular DC?

Ans: Approximately 10 Meters

3. Do you require separate fire suppression for room or customer is ok only with rack mounted fire suppression inside containment.?

Ans: Only rack mounted fire suppression inside containment

4. As per tender All the cabinet Doors Must be Open Automatically In case of Fire Incident which is not recommended as Novec Gas will spread-out in room and dilute with room air. Fire will not be controlled. Hence Rack door to be remain closed.?

Ans: The rack door should be configurable and remain closed.

5. Please state the current dimension of the Existing IT rack (Width(mm) * Depth(mm) * Height (mm))?

Ans: Width (600mm), Depth (1070mm), Height (1991mm)

6. Please provide existing server room layout diagram. (Scaled Diagram).

Ans: Yes, attached.

7. Site Visit is required to do the feasibility check.

Ans: Yes, will be arranged upon request.

8. UPS backup is only for cooling system. Do we need to provide UPS back up for IT load as part of Modular DC ??


Ans: UPS backup is required for ONLY IT Load as part of Modular DC

9. Is the customer willing to collocate with Ooredoo Datacenter in Hulhumale'? All the required setup is ready in Ooredoo DC.

Ans: No

This amendment is an integral part of the bidding document and all the amendments here should be followed as it is while submitting the bids.

Yours Sincerely,



Fathimath Nihaya

Director

Housing Development Corporation Ltd.

